CITY CONNECT



Early Start: CDBG Meter Project Coordination

The pre-construction meeting for the CDBG Water Meter Replacement Project was held on May 19, 2026, bringing together the City, contractor, project engineer, DFA, and the South Central COG to review the project and confirm everyone's roles. The construction contract is fully executed with all required bonds and is now with DFA for final concurrence before the Notice to Proceed can be issued. A major point of discussion was the long manufacturing lead time for the new water meters—currently estimated at up to 52 weeks—which is driving the overall schedule. Based on that timeline, a preliminary Notice to Proceed date of June 1, 2027, has been identified. Holding the meeting early helps ensure funding requirements are met, partners stay aligned, and long-lead materials are planned for in advance, which is especially important for federally funded infrastructure projects.

Foch Street Project Update: Week of May 25

Concrete work on the north side of the project will continue this week, though recent rain has caused delays. Crews are removing standing water so and density tests have been rescheduled. Concrete pours have been moved to Thursday due to muddy ground. Curb and gutter on the west side will follow, along with east-side sidewalk work and the ADA ramp.